COMPLETION REPORT

1	Name of the work	**Construction and repairs to culvers in Dasarahalli in Ward no. 15**
2	Sanctioned Estimate No. & Date	CE/DZ/TS/399/17-18, Dt: 30.11.17
3	Head of Account which is chargeable	P. 1771
4	Instrument Order NO. & Date	EE/DD/WO/272/17-18, Dt: 12.03.18
5	Name Of Contractor	**Sri. D. V Kumar, No. 657/1, 5th Main, Lava Khusa Nagara, Laggere, Bengaluru**
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	–
7	Measurement recorded in	MB No:- 67H/17-18 Page No:- 67318 to 67323.
8	Check Measurement of the Asst	–
9	Name of the office/official in charge of the work	BBMP AEE Sub. division T. Nasarahalli
10	a) Asst. Eng/junior Eng	Archana
	b) Asst. Exe Engineer	Shivakumar odyar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
RS 20.00 lakhs	Rs 1993418.00/-		6582.00/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER

05/9/18

EXECUTIVE ENGINEER

Scanned by CamScanner